

DEMOLITION PLAN

Date: 04-10-24

To: Jesse Lange

KC Public Schools

From Bob Lane

Kaw Valley Companies

Re: Fairview School 3850 Pittman Road KCMO

Prior to beginning the building demolition, the following items will be completed.

Rat abatement will be completed on each building.

All utilities will be disconnected and locates called in.

Notification to air quality will be sent in.

Kaw Valley employees will be familiar with the job site and scope of work. Working hours will be 7AM to 3:30PM Equipment will be left onsite at night. There will not be any open holes or dangerous material left onsite.

Equipment on site will be an excavator using either a processor or thumb bucket for the building demolition. An excavator with a thumb bucket will be used for loading debris, metal and concrete. A skid steer will be used for moving debris and street cleaning if needed. Water truck or fire hose will be onsite if needed for dust control.

Trucks entering and exiting the site will use caution just as any other site. Noise will be typical of any other construction site using this type of equipment. The Haul route for trucks will be Pittman Rd to 40 Highway.

After the site is clear of all debris it will be graded to match existing area. It will then be hydro seeded and erosion control placed where needed.

Excavating Grading

 Dump Yard (913) 281-9950
ext. 105 (913) 281-9955 FAX

 Landscape Supply (913) 596-9752 (913) 287-5959 FAX

SAND & GRAVEL (913) 287-0035

WRECKING

SCRAP MANAGEMENT (913) 422-1954

5600 Kansas Ave. Kansas City, KS 66106 Ph: (913) 281-9950 Fx: (913) 281-9955